



Home Citizen Services Business Services Back to Coral Gables.com

Permits and Inspections: Actions

Logon Help Contact

	BL-16-11-7100	Applied	Approved	Issued	Final	Expires
		11/15/2016	11/15/2016	11/15/2016		05/30/2023

Type **BLDG PERMIT CHANGE OF CONTRACTOR**

Status **stop work**

Permit Description

Permit Address **382 MIRACLE MILE CORAL GABLES FL 33134-5820**

****CHANGE OF CONT FROM BL-16-02-2424** COMM INTERIOR ALTERATIONS, NEW REAR DOORS, ROOFTOP EQUIP GUARD/SCREEN \$55,000 REVISION-RV17051666- CHANGE OF ARCHITECT & ADDING NEW STOREFRONT TO SCOPE OF WORK ***INSPECTIONS UNDER THIS PERMIT*****

Applicant **GREAT HORIZON CONTRACTORS CORP** Owner **N**

Owner **VIENTO UNO INC C/O INTERINVESTMENTS REALTY**

Viewing

Actions

<-- Select the information you would like to view.

Group	Action	Approver	Start Date	Comp'd Date	Comp'd Code	Comment
PLAN REVIEW	prbuild - BUILDING PLAN REVIEW	mlopez		11/14/2016	APPROVED	
PLAN PROCESSING	ppappl - APPLICATION/LICENSE/OWNERSHIP VERIFICATION	canderson		11/15/2016	COMPLETED	
PLAN PROCESSING	calc fees - CALCULATE FEES	canderson		11/15/2016	COMPLETED	
CASHIER INSPECTION	collect - COLLECT FEES	iwebuser		11/15/2016		
INSPECTION	pcompdate - REQUIRED PERMIT COMPLETION DATE	ahernande2		10/19/2020	COMPLETED	
INSPECTION	bi078 - COURTESY BUILDING	jiglesias2	05/10/2017	05/10/2017	APPROVED	
INSPECTION	bi084 - FINAL BUILDING					
INSPECTION	fd905 - FINAL FIRE (BLDG PERMIT)					
INSPECTION	pw837 - FINAL PUBLIC WORKS (BLDG PERMIT)					
INSPECTION	zn004 - FINAL ZONING					
INSPECTION	bi149 - FRAMING/ACCESSIBILITY 01 FLOOR	jiglesias2	02/24/2017	02/24/2017	REJECTED	02-24-17. Provide letter from RA or PE for all missed inspections. Remove drywall around stairs and railings for inspection. *JI*
INSPECTION	bi149 - FRAMING/ACCESSIBILITY 01 FLOOR	jiglesias2	03/07/2017	03/07/2017	APPROVED	03-07-17. Approved by engineer Adria, letter on file. *JI*
INSPECTION	bi171 - INSULATION 01 FLOOR	jiglesias2	03/07/2017	03/07/2017	APPROVED	03-07-17. Approved by engineer Adria, letter on file. *JI*
INSPECTION	bi192 - PENETRATION 01 FLOOR					

INSPECTION	bl192 - PENETRATION 01 FLOOR	jiglesias2	02/02/2022	02/02/2022	REJECTED	02-02-2022 No one on site / 8:54 am. *JI*
INSPECTION	bl192 - PENETRATION 01 FLOOR	emartin	12/01/2022	12/01/2022	REINSPECTION FEE	12/01/22 EM. Second rejection with no one on site. 9:50 A.M.
INSPECTION	bl245 - SCREW FOR GYPSUM BOARD 01 FLOOR	jiglesias2	03/07/2017	03/07/2017	APPROVED	03-07-17. Approved by engineer Adria, letter on file. *JI*
INSPECTION	bl273 - SHOP DRAWING - EXTERIOR DOORS					
INSPECTION	bl276 - SHOP DRAWING - GUARDRAILS/HANDRAILS					
INSPECTION	bl278 - SHOP DRAWING - STAIRS					
INSPECTION	bl291 - SHOP DRAWING - STOREFRONT					
INSPECTION	bl308 - SLAB MISCELLANEOUS	jiglesias2	06/20/2018	06/20/2018	APPROVED	
INSPECTION	bl311 - STOREFRONT ANCHORS - SHOP DRAWING REQUIRED					
PLAN PROCESSING	certificat - CERT OF COMPLETION OR OCCUPANCY ISSUANCE					

The City's online services are protected with an **SSL encryption certificate**. For technical assistance, please call 305-569-2448 (8am-5pm, M-F).