



**PROJECT:** *Improvements to Parking Lots No. 7, 20 & 30  
City of Coral Gables, Florida*

CoCG JOB NO. 019265

**PROJECT MANAGER:** Jorge Hernandez      **DATE:** Tuesday 01/26/21 to Thursday 02/18/21      **TIME:** 9:30am - 11:00am  
1:30pm - 2:30pm

**WEATHER:** AM: Clear; PM: Clear

**PRESENT AT SITE:**  
Florida Construction & Engineering, Inc. - FC&E  
All Construction and Plumbing Inc. - ACP

**A. Work in progress:**

**1. General Contractor**

**Parking Lot No. 07:**

- a. Perimeter chain link fence installed. Refer to photo no. **020521-01**.
- b. Tree protection installed.
- c. Existing drainage structures protection and silt fence installed.
- d. Demolition of asphalt and concrete completed. Refer to photo no. **021121-05**.
- e. White line for electrical trench completed.

**Parking Lot No. 20:**

- a. Perimeter chain link fence installed. Refer to photo no. **012621-05**.
- b. Tree protection installed.
- c. Existing drainage structures protection and silt fence installed.
- d. Demolition of asphalt and concrete completed. Refer to photo no. **021121-22**.

**Parking Lot No. 30:**

- a. No work observed during site visits.

**B. PERSONNEL AND EQUIPMENT USED IN THE PROJECT:**

**General Contractor:**

Personnel	Equipment
FC&E:	
PM - 0	Pickup - 1
Superintendent - 0	Van - 2
ACP:	MOT Devices -
Foreman - 1	0: Cones
Labors - 3	0: Sidewalk Closed
	Mini-Excavator Bobcat E42 - 2
	Skid Steer Loader CAT 252B - 1
	Skid Steer Loader Bobcat - 1
	Dump Truck with Trailer - 1
	Dump Truck - 1

**PROJECT:** *Improvements to Parking Lots No. 7, 20 & 30  
City of Coral Gables, Florida*

CoCG JOB NO. 019265

**C. SPECIFICS PROBLEMS ENCOUNTERED AND ACTION TAKEN:**

No problems were observed during Field Visit.

**D. CONSTRUCTION PROGRESS PHOTOS:**



Photo No. 020521-01

**PROJECT:** *Improvements to Parking Lots No. 7, 20 & 30  
City of Coral Gables, Florida*

CoCG JOB NO. 019265



Photo No. 021121-05



Photo No. 012621-05

**PROJECT:** *Improvements to Parking Lots No. 7, 20 & 30  
City of Coral Gables, Florida*

CoCG JOB NO. 019265



Photo No. 021121-22

cc: CoCG File No. 019265

John Kowalchik - CoCG Parking Assistant Director/Trolley Manager /  
([jkowalchik@coralgables.com](mailto:jkowalchik@coralgables.com))

Kevin Kinney - CoCG Parking Director / ([kinney@coralgables.com](mailto:kinney@coralgables.com))

Brandan DeCaro - CoCG Senior Project Manager / ([bdecaro@coralgables.com](mailto:bdecaro@coralgables.com))

Jose Oliveros - CoCG Assist. Public Works Director /  
Capital Improvements ([joliveros@coralgables.com](mailto:joliveros@coralgables.com))

Jorge Gomez - CoCG Deputy Director /  
City Engineer Public Works ([jgomez2@coralgables.com](mailto:jgomez2@coralgables.com))

Hermes Diaz - CoCG Public Works Director ([hdiaz2@coralgables.com](mailto:hdiaz2@coralgables.com))