



Artifex Construction Corporation
4913 SW 75th Ave
Miami, Florida 33155
P: (305)521-9090
F: (305)521-9085

Project: 21-253 - 2700 Ponce De Leon Improvements
2700 Ponce De Leon Boulevard
Coral Gables, Florida 33134

Daily Log: Tuesday 4/25/2023



Daily Log Completed

The Daily Log was completed by Carlos Lopez on Mon, May 1, 2023 at 11:43 AM EDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
67°F	78°F	73°F	0.71 in.	0.78 in.	0.78 in.	72%	83%	96%	68°F	3.9 mph	8 mph	10 mph

DAILY SNAPSHOT

06:00 AM	09:00 AM	12:00 PM	03:00 PM	06:00 PM	09:00 PM
Rain 74°F	Cloudy 73°F	Cloudy 76°F	Cloudy 76°F	Partly Cloudy 78°F	Clear 74°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	11:05:00 AM	No						

MANPOWER LOG

14 Workers | 112.0 Man Hours

No.	Contact/Company	Workers	# Hours	Man Hours	Location
1	Artifex Construction Corp.	8	8.0	64.0	
Notes: Finished the demolition of the second floor column Continued with installing the form work for the parapet after passing the inspection to get ready to pour concrete , this is the existing parapet which had to be brought up code Leveled the ground around the footer for the column at the east entrance of the building					
2	Artifex Construction Corp.	1	8.0	8.0	
Notes: Supervisor					
3	Capitol Steel Structures	5	8.0	40.0	
Notes: Structural steel contractor installed the 10x10 column at the east entrance of the building as well they installed beams which need to be attached to the column					
		14		112.0	

Manpower Log's Attachments:

1. Artifex Construction Corp. _____

[IMG_7439.heic](#) [IMG_7438.heic](#) [IMG_7437.heic](#)

3. Capitol Steel Structures _____

 [IMG_7436.heic](#)  [IMG_7435.heic](#)  [IMG_7433.heic](#)

By

Date

Copies To