



**Artifex Construction Corporation**  
 4913 SW 75th Ave  
 Miami, Florida 33155  
 P: (305)521-9090  
 F: (305)521-9085

**Project: 21-253 - 2700 Ponce De Leon Improvements**  
 2700 Ponce De Leon Boulevard  
 Coral Gables, Florida 33134

## Daily Log: Tuesday 4/25/2023

**Daily Log Completed**  
 The Daily Log was completed by Carlos Lopez on Mon, May 1, 2023 at 11:43 AM EDT.

### WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
67°F	78°F	73°F	0.71 in.	0.78 in.	0.78 in.	72%	83%	96%	68°F	3.9 mph	8 mph	10 mph

### DAILY SNAPSHOT

06:00 AM	09:00 AM	12:00 PM	03:00 PM	06:00 PM	09:00 PM
Rain 74°F	Cloudy 73°F	Cloudy 76°F	Cloudy 76°F	Partly Cloudy 78°F	Clear 74°F

### OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	11:05:00 AM	No						

### MANPOWER LOG

14 Workers | 112.0 Man Hours

No.	Contact/Company	Workers	# Hours	Man Hours	Location
1	Artifex Construction Corp.	8	8.0	64.0	
<b>Notes:</b> Finished the demolition of the second floor column Continued with installing the form work for the parapet after passing the inspection to get ready to pour concrete , this is the existing parapet which had to be brought up code Leveled the ground around the footer for the column at the east entrance of the building					
2	Artifex Construction Corp.	1	8.0	8.0	
<b>Notes:</b> Supervisor					
3	Capitol Steel Structures	5	8.0	40.0	
<b>Notes:</b> Structural steel contractor installed the 10x10 column at the east entrance of the building as well they installed beams which need to be attached to the column					
		<b>14</b>	<b>112.0</b>		

#### Manpower Log's Attachments:

- Artifex Construction Corp. \_\_\_\_\_  
[IMG\\_7439.heic](#) [IMG\\_7438.heic](#) [IMG\\_7437.heic](#)
- Capitol Steel Structures \_\_\_\_\_

