



Artifex Construction Corporation
 4913 SW 75th Ave
 Miami, Florida 33155
 P: (305)521-9090
 F: (305)521-9085

Project: 21-253 - 2700 Ponce De Leon Improvements
 2700 Ponce De Leon Boulevard
 Coral Gables, Florida 33134

Daily Log: Thursday 4/27/2023

Daily Log Completed
 The Daily Log was completed by Carlos Lopez on Mon, May 1, 2023 at 11:54 AM EDT.

WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
69°F	89°F	79°F	0.00 in.	0.12 in.	0.83 in.	64%	81%	93%	73°F	1.1 mph	2 mph	8 mph

DAILY SNAPSHOT

06:00 AM	09:00 AM	12:00 PM	03:00 PM	06:00 PM	09:00 PM
Clear 70°F	Partly Cloudy 81°F	Clear 87°F	Clear 89°F	Clear 86°F	Clear 79°F

OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	10:20:00 AM	No						

MANPOWER LOG

7 Workers | 56.0 Man Hours

No.	Contact/Company	Workers	# Hours	Man Hours	Location
1	Artifex Construction Corp.	6	8.0	48.0	
Notes: Prepared the are for the decorative column at the north entrance , finished the form work for the columns and the archways outside in order to pour concrete and fins the restoration of these areas					
2	Artifex Construction Corp.	1	8.0	8.0	
Notes: Supervisor					
		7	56.0		

Manpower Log's Attachments:

1. Artifex Construction Corp.



[Resized_Resized_20230427_152102.jpeg](#)



[Resized_Resized_20230427_152130.jpeg](#)



[Resized_Resized_20230427_152116.jpeg](#)



[IMG-20230427-WA0001.jpeg](#)



[Resized_Resized_20230427_145807.jpeg](#)

By

Artifex Construction Corporation

Date

Page 2 of 2

Copies To

Printed On: May 1, 2023 at 12:03 PM EDT