



**Artifex Construction Corporation**  
 4913 SW 75th Ave  
 Miami, Florida 33155  
 P: (305)521-9090  
 F: (305)521-9085

**Project: 21-253 - 2700 Ponce De Leon Improvements**  
 2700 Ponce De Leon Boulevard  
 Coral Gables, Florida 33134

## Daily Log: Wednesday 4/26/2023

✓ **Daily Log Completed**  
 The Daily Log was completed by Carlos Lopez on Mon, May 1, 2023 at 11:49 AM EDT.

### WEATHER REPORT

Temperature			Precipitation Since			Humidity				Windspeed		
Low	High	Avg	Midnight	2 Days Ago	3 Days Ago	Low	Avg	High	Dew	Avg	Max	Gust
68°F	83°F	75°F	0.12 in.	0.83 in.	0.90 in.	69%	83%	94%	69°F	3.2 mph	7 mph	17 mph

### DAILY SNAPSHOT

06:00 AM	09:00 AM	12:00 PM	03:00 PM	06:00 PM	09:00 PM
Clear 68°F	Clear 79°F	Clear 81°F	Clear 82°F	Rain 76°F	Cloudy 72°F

### OBSERVED WEATHER CONDITIONS

No.	Time Observed	Weather Delay	Sky	Temp	Average	Precipitation	Wind	Ground/Sea
1	11:05:00 AM	No						

### MANPOWER LOG

		9 Workers   72.0 Man Hours			
No.	Contact/Company	Workers	# Hours	Man Hours	Location
1	Artifex Construction Corp.	8	8.0	64.0	
<b>Notes:</b> The column on the second floor , was formed and concrete poured in order to repair it Chipped an area which was in the way of the structural steel contractor and preventing them from installing beams in the area Filled some of the fill cells which were ready					
2	Artifex Construction Corp.	1	8.0	8.0	
<b>Notes:</b> Supervisor					
		<b>9</b>		<b>72.0</b>	

#### Manpower Log's Attachments:

1. Artifex Construction Corp. \_\_\_\_\_

- [Resized\\_Resized\\_20230426\\_120926.heic](#)
- [Resized\\_Resized\\_20230426\\_121835.heic](#)
- [Resized\\_Resized\\_20230426\\_153341.heic](#)
- [Resized\\_Resized\\_20230426\\_144827.heic](#)
- [Resized\\_Resized\\_20230426\\_145133.heic](#)

By \_\_\_\_\_ Date \_\_\_\_\_ Copies To \_\_\_\_\_