

ALEXAN CRAFTS - OFFSITE SEWER ESTIMATED SCHEDULE

Task Name	Duration	Start	Finish
TOTAL CONSTRUCTION	275	8/5/2023	6/5/2024
GENERAL CONDITIONS	45	8/5/2023	9/21/2023
Submittals	14	8/5/2023	8/22/2023
Permits (UTILITY)	14	8/23/2023	8/29/2023
MOT set up	14	8/30/2023	9/19/2023
Mobilizations	3	9/20/2023	9/21/2023
SEWER	174	9/24/2023	5/14/2024
MALAGA AVENUE "	45	9/24/2023	11/13/2023
MOT SET UP - MAINTENANCE	7	9/24/2023	10/11/2023
SAN SEWER INSTALL (440' DEMO, 480' +80' INSTALL	15	10/3/2023	10/22/2023
SAN SEWER PRECAST STRUCTURES (4 EA)	7	10/23/2023	10/30/2023
TEMP ROAD RESTORATION	12	10/31/2023	11/8/2023
INSPECTION	4	11/11/2023	11/13/2023
SALZEDO STREET	54	11/14/2023	1/20/2024
MOT SET UP - MAINTENANCE	7	11/14/2023	11/22/2023
SAN SEWER INSTALL (DEMO 260', 920' INSTALL)	20	11/25/2023	12/20/2023
SAN SEWER PRECAST STRUCTURES (6 EA)	8	12/23/2023	1/1/2024
TEMP ROAD RESTORATION	15	1/2/2024	1/15/2024
INSPECTION	4	1/16/2024	1/20/2024
CAMILO AVENUE	75	1/21/2024	4/14/2024
MOT SET UP - MAINTENANCE	7	1/21/2024	1/27/2024
SAN SEWER INSTALL (DEMO 520' , 1000' INSTALL	40	1/28/2024	3/11/2024
SAN SEWER PRECAST STRUCTURES (5 EA)	9	3/12/2024	3/22/2024
TEMP ROAD RESTORATION	15	3/23/2024	4/9/2024
INSPECTION	4	4/12/2024	4/14/2024
LIFT STATION	30	4/15/2024	5/14/2024
RESTORATION	51	11/19/2023	6/3/2024
MALAGA AVENUE "	9	11/19/2023	12/12/2023
ASPHALT MILLING	3	11/25/2023	11/29/2023
ASPHALT RESTORATION (12, 100 SF)	3	12/2/2023	12/6/2023
STRIPING RELOCATION	3	12/9/2023	12/12/2023
SALZEDO STREET	22	1/21/2024	3/4/2024
ASPHALT MILLING (46,500 SF)	10	1/29/2024	2/14/2024
ASPHALT RESTORATION 16,800 SF	7	2/18/2024	2/26/2024
STRIPING RELOCATION	5	2/27/2024	3/4/2024
CAMILO AVENUE	20	4/15/2024	6/3/2024
ASPHALT MILLING (38,700 SF)	10	4/23/2024	5/7/2024
ASPHALT RESTORATION (9,700 SF	7	5/11/2024	5/22/2024
STRIPING RELOCATION	3	5/26/2024	6/3/2024
FINAL INSPECTION	5	6/4/2024	6/5/2024