1/12/2021 Actions



**Citizen Services** 

**Back to Coral Gables.com** 

**Permits and Inspections: Actions** 

Logon

Contact

BL-20-06-6987

Applied

**Approved** 

**Final** 

Help

**Expires** 

06/24/2020

11/13/2020

**Issued** 11/17/2020

05/16/2021

Type INT / EXT ALTERATIONS

Status issued

Permit Description

Permit Address 1109 ASTURIA AVE CORAL GABLES FL 33134-4733

**NEW ENTRY, INTERIOR ALTERATIONS, PAVER DRIVEWAY, OPEN** 

Applicant SUZANNE LUNA Owner Y

TERRACE, WINDOWS, DOORS, BLOCK UP **EXISTING OPENING \$55,000** 

Owner SUZANNE LUNA

| Viewing        | Viewing Actions   ✓ < Select the information you would like to view. |           |               |                |                |   |  |
|----------------|--|-----------|---------------|----------------|----------------|---|--|
| Group          | Action   | Approver  | Start<br>Date | Comp'd<br>Date | Comp'd<br>Code | Comment   |  |
| PLAN<br>REVIEW | pradmin - ADMINISTRATIVE BOARD<br>OF ARCHITECTS PLAN REVIEW          | cmindreau |               | 06/19/2020     | COMPLETED      | ·   |  |
| PLAN<br>REVIEW | ppaipp - ART IN PUBLIC PLACES  | ccathers  |               | 06/29/2020     | WAIVED         |   |  |
| PLAN<br>REVIEW | prbuild - BUILDING PLAN REVIEW                                       | mlopez    | 06/25/2020    | 06/26/2020     | APPROVED       |   |  |
| PLAN<br>REVIEW | prbuild - BUILDING PLAN REVIEW                                       | mlopez    |               | 10/06/2020     | APPROVED       |   |  |
| PLAN<br>REVIEW | prelec - ELECTRICAL PLAN REVIEW                                      | gmoreno   |               | 06/30/2020     | REJECTED       | IS THE SERVICE ( FPL ) NEW?   |  |
| PLAN<br>REVIEW | prelec - ELECTRICAL PLAN REVIEW                                      | gmoreno   | 09/08/2020    | 09/08/2020     | REJECTED       | SEE PREVIOUS<br>COMMENT   |  |
| PLAN<br>REVIEW | prelec - ELECTRICAL PLAN REVIEW                                      | gmoreno   | 10/06/2020    | 10/06/2020     | REJECTED       | TWO ELECTRICAL<br>SERVICE ( ON PAGE<br>E-2 ) ?? AND VERIFY<br>KW OF TANKLESS<br>WHTR  |  |
| PLAN<br>REVIEW | prelec - ELECTRICAL PLAN REVIEW                                      | gmoreno   | 10/20/2020    | 10/21/2020     | APPROVED       |   |  |
| PLAN<br>REVIEW | prpubserv - LANDSCAPE PLAN<br>REVIEW                                 | dbell     | 07/24/2020    | 07/28/2020     | APPROVED       | Approval conditions:  1. Tree root protection fencing is to be placed before construction begins and is to be left in place through end of construction as per tree root protection details found on the City website in SERVICES>PUBLIC WORKS>LANDSCAPE SERVICES files.  Noted that at the end of construction the existing landscaping will be repaired or new planting installed to meet the minimum requirements of the zoning code, article 5, division 11.  3. The owner is responsbile |  |

1/12/2021 Actions

> for repairing the swale in the right of way at the end of construction by decompacing the soil, grading to a concave profile for water retention, and planting with sod or approved non-woody groundcovers, no taller than 24" height at maturity. email dbell@coralgables.com

|                |  |         |            |            |          | for clarifications.   |
|----------------|--|---------|------------|------------|----------|---|
| PLAN<br>REVIEW | prmech - MECHANICAL PLAN<br>REVIEW     | jperez2 |            | 07/01/2020 | APPROVED |   |
| PLAN REVIEW    | prplbg - PLUMBING PLAN REVIEW          | rperez2 |            | 06/25/2020 | REJECTED | 1- PROVIDE PLUMBING SITE PLAN SHOWING LOCATION OF WATER METER, SERVICE LINE & SEWER CONNECTION WITH RESPECTIVE SIZING FOR ALL LINES 2- REQUIRED PUBLIC WORKS DEPT. APPROVAL & COMPLIANCE FOR SANITARY SEWER SYSTEM { ORD. 2009- 40 SEC. 78-99 } 3- CLARIFY- 3/4" WATER SERVICE & 1" INLET TO BUILDING 4- SHOW LOCATION OF EXISTING WATER HEATER TO BE REMOVED ON DEMOLITION SHEET [ A-2/A6] |
| PLAN<br>REVIEW | prplbg - PLUMBING PLAN REVIEW          | rperez2 | 09/08/2020 | 09/09/2020 | APPROVED |   |
| PLAN<br>REVIEW | prpworks - PUBLIC WORKS PLAN<br>REVIEW | emunoz  | 07/20/2020 | 07/21/2020 | APPROVED |   |
| PLAN           | prstr - STRUCTURAL PLAN REVIEW         | jdrujak | 07/10/2020 | 07/17/2020 | REJECTED | ***Provide written  |

\*\*\*Provide written responses to all comments. (Plans will not be reviewed otherwise) \*\*\*\*Avoid generic responses such as "See Plans" or "See Calculations". For plans provide specific sheet number and detail/section (if applicable). For calculations provide specific page number \*\*\*\*Reviewer reserves the right to provide additional comments based on responses and information provided to the comments below. \*\*\*\*\*\*Comments are not intended to specifically point out each location where the comment applies. It is the EOR's responsibility to verify that all conditions

**REVIEW** 

where the comment applies have been satisfied. 1) Provide 11x17 certified copies of original structural as-built drawings and any subsequent alterations in the vicinity of proposed work. 2) S-1: Starter column is shown on plan as 8x5. How do you fit 4 bars in 5"? FBC requires starter columns to be a minimum of 8x8. Additionally, this info conflicts with Detail on S-2. 3) S-1: Plan refers to detail 2/S-1 which does not exist. 4) S-1: Plan foundation note indicates 4" embed into existing foundation which conflicts with Section 1/S2. Additionally, for this enlargement to act as part of the existing footing, the reinforcement is to either lap the existing reinforcement with a tension lap splice or be drilled all the way through the footing. 5) S-1: Section 1 calls out a 6"x8"x8" steel plate. Is the intent to have a 6" thick plate? 6) S-1: There are 2 detail Bs shown. 7) S-1: Detail B (top view) indicates 4" steel plate which conflicts with the side view which shows 4-1/2". 8) S-1: Provide full dimensioning of all bolts throughout project. 9) S-1: Detail B dimensions column as 6" but calls it out as 3". 10) S-1: Drawing show areas to be infilled with masonry however there are no details on how this is accomplished. 11) S-1: Architect shows locations where masonry is being removed for a new window which is not shown on the structural plans nor are accurate details provided. 12) S-1: Provide shoring notes and requirements. 13) S-1: 2nd Floor plan does not appear to match Architectural plans. 14) S-1: Section marks on plan

1/12/2021 Actions

do not match the actual sections. For example plan savs 1/S-1, sections are 1/S2. 15) S-1: What type of anchors are being used to connect the steel beam to existing masonry? Verify the spacing is acceptable when being installed in masonry. 16) S-2: Provide general notes related to loading. 17) A-5/A-6: Wind pressures appear to be incorrect as they are based on the entire window. Pressures are to be based on the smallest single panel of glazing which is typically 10sqft. \*\*\*REVIEW TERMINATED -DRAWINGS APPEAR UNCOORDINATED AND/OR INCOMPLETE. SUBSEQUENT REVIEW REQUIRED\*\*\*

PLAN prstr - STRUCTURAL PLAN REVIEW jdrujak REVIEW 09/10/2020 09/18/2020 REJECTED

\*\*\*Provide written responses to all comments. (Plans will not be reviewed otherwise) \*\*\*\*Avoid generic responses such as "See Plans" or "See Calculations". For plans provide specific sheet number and detail/section (if applicable). For calculations provide specific page number \*\*\*\*Reviewer reserves the right to provide additional comments based on responses and information provided to the comments below. \*\*\*\*\*\*Comments are not intended to specifically point out each location where the comment applies. It is the EOR's responsibility to verify that all conditions where the comment applies have been satisfied. 1) Satisfied. 2) Satisfied. 3) Satisfied. 4) Remains. Embedment shown only provides a 2" lap splice with the existing reinforcement. How does the forces from the cantilevered extension transfer into the existing reinforcement. Provide proper lap splice or drill the new bar

through the entire footing OR provide calculation showing that a 2" lap splice is adequate. 5) Remains. 6) Satisfied. 7) Remains. Additionally 6" dimension does not match plate call out and the top view and side view have different plate call outs. 8) Remains. Dimensions are missing throughout the project. 9) Satisfied. 10) Partially satisfied. There are 2 details on S-2 called out as E. 11) Remains. This detail is not referenced on the structural plans. I assume detail G is for installing a new door opening, however sheet S-1 references detail F. Furthermore in detail G how do you install 4 bars in an existing 7.625" concrete TB above that will provide adequate concrete cover and miss the existing reinforcement. Consider installing (1) larger dowel mid width for each pair of vertical bars. 12) Satisfied. Missing clouds. 13) Remains. All structural information and call outs are required to be on the structural sheets. 14) Remains. Plans have incorrect call outs for details. Sheet S-2 has (2) details E. 15) Remains. What type of anchors are being used, ie. Kwik Bolts, Powers wedge anchors, etc. Additionally verify this can be installed with the spacing shown per manufacturers specifications. Futhermore, is the intent really to use a quantity of (2) anchors with a diameter of 2-5/8" anchors? This seems excessively large. Note it appears the diameter is also incorreect for the thru-bolts at 2-1/2". 16) Remains. 17) Remains. As previously indicated, effective are is to be

1/12/2021 Actions

based on a single panel of glazing which in most cases is approximately 10 sqft. 18) Make sure all changes have been clouded properly. 19) Verify all previous calculations are submitted with all subsequent submittals. \*\*\*REVIEW TERMINATED -DRAWINGS APPEAR TO BE UNCOORDINATED\*\*\*

PLAN prstr - STRUCTURAL PLAN REVIEW jdrujak REVIEW

10/07/2020 10/14/2020 REJECTED

\*\*\*Provide written responses to all comments. (Plans will not be reviewed otherwise) \*\*\*\*Avoid generic responses such as "See Plans" or "See Calculations". For plans provide specific sheet number and detail/section (if applicable). For calculations provide specific page number \*\*\*\*Reviewer reserves the right to provide additional comments based on responses and information provided to the comments below. \*\*\*\*\*\*Comments are

not intended to specifically point out each location where the comment applies. It is the EOR's responsibility to verify that all conditions where the comment applies have been satisfied. 4) Remains. New detail does not satisfy comment as there still is only 2" lap splice. new bars are to be drilled through the existing footing. 5) Satisfied. 7) Remains. Plates still do not match. Also, new weld symbol does not identify what type of weld is required. 8) Satisfied. 10) Satisfied. 11) Satisfied. 13) Partially Satisfied. Text on new sheet S1.1 for masonry infill is too

small to be legible once the drawings are scanned for record keeping purposes. Additionally, the new window that is being added on the south/west side of the

1/12/2021 Actions

structure does not have any information. Is rebar required at the existing jambs? Provide detail for a new window installation inlcuding sill requirements. 14) Satisfied. 15) Partially satisfied. Provide blocking attachment to existing studes in detail A/S1 and section 2/S1. 16) Satisfied. 17) Partialy satisfied. There appears to be a window missing on the south elevation at the 2nd level. Additionally the west elevation calls out window 1A which does not appear on plan. 18) Partially satisfied. Sheet S1.1 is new and needs to be clouded. Verify all changes have clouds. 19) Remains. Make sure all previous calculations are included in the submittal not just the new calcs. 20) Section 1/S1 adds a new post, what is this post for? THis post is not shown on the floor plans. If this is a for shoring, this should be a separate detail and denoted as temporary shoring. Additionally, make sure all information for this is provided (ie. material properties) or indicate that the shoring is by others. 21) Plans indicate new TB above new sharter column. Provide all of the information regarding size, reinforcement, attachment at ends. Note D/S2 shows what appears to be a new TB with 2#5 dowels installed 6" into existing, however Hilti requires 1.4 x the embedment for the base material which there currently is not. Reduce the embedment accordingly.

| PLAN<br>REVIEW     | prstr - STRUCTURAL PLAN REVIEW                            | jdrujak | 10/21/2020 | 10/28/2020 | APPROVED   |   |
|--------------------|---|---------|------------|------------|------------|---|
| PLAN<br>REVIEW     | przoning - ZONING PLAN REVIEW                             | etejera | 07/04/2020 | 07/07/2020 | APPROVED   |   |
| PLAN<br>PROCESSING | ppappl -<br>APPLICATION/LICENSE/OWNERSHIP<br>VERIFICATION | jray    |            | 11/03/2020 | INCOMPLETE | NEED NEW VERSION<br>OF PERMIT<br>APPLICATION,<br>AVAILABLE ONLINE,<br>SIGNED BY |

1/12/2021 Actions

> CONTRACTOR AND OWNER- OLD VERSION OF PERMIT APPLICATION NO LONGER ACCEPTED **VERIFY ESTIMATED** COST AS \$55,000 AS **GIVEN TO BOA**

PLAN ppappl mkennedy 11/13/2020 COMPLETED

PROCESSING APPLICATION/LICENSE/OWNERSHIP

**VERIFICATION** 

PLAN calc fees - CALCULATE FEES jray 11/03/2020 COMPLETED

**PROCESSING** 

**CASHIER** collect - COLLECT FEES iwebuser 11/17/2020

INSPECTION bl002 - ARCH/ENG REVIEW SOIL

CONDITION LETTER

pw820 - BASE INSPECTION

pw821 - CONCRETE INSPECTION

PERIMETER/STEEL

INSPECTION zn002 - DRIVEWAY SETBACK INSPECTION bl084 - FINAL BUILDING

INSPECTION pw837 - FINAL PUBLIC WORKS

(BLDG PERMIT)

INSPECTION zn004 - FINAL ZONING INSPECTION bl112 - FOUNDATION

ADDITIONS/NEW - SOIL LETTER

REQUIRED

INSPECTION bl114 - FRAMING 01 FLOOR

bl115 - FRAMING 02 FLOOR INSPECTION

INSPECTION bl171 - INSULATION 01 FLOOR

INSPECTION bl172 - INSULATION 02 FLOOR

INSPECTION bl214 - POURED CELLS 01 FLOOR

INSPECTION bl245 - SCREW FOR GYPSUM

**BOARD 01 FLOOR** 

**INSPECTION** bl246 - SCREW FOR GYPSUM

**BOARD 02 FLOOR** 

INSPECTION bl273 - SHOP DRAWING -

**EXTERIOR DOORS** 

bl290 - SHOP DRAWING -INSPECTION

**WINDOWS** 

INSPECTION pw981 - STORMWATER, EROSION &

SEDIMENTATION CONTROL - FINAL

INSPECTION pw807 - SUBGRADE

INSPECTION bl358 - WINDOW/DOOR ANCHORS

01 FLOOR - BUCK INSPECTION

**REOUIRED** 

INSPECTION bl359 - WINDOW/DOOR ANCHORS

02 FLOOR - BUCK INSPECTION

**REQUIRED** 

INSPECTION bl375 - WINDOW/DOOR BUCK 01

FLOOR - SHOP DRAWING

**REQUIRED** 

INSPECTION bl376 - WINDOW/DOOR BUCK 02

FLOOR- SHOP DRAWING REQUIRED

**PLAN** certificat - CERT OF COMPLETION

PROCESSING OR OCCUPANCY ISSUANCE

The City's online services are protected with an SSL encryption certificate. For technical assistance, please call 305-569-2448 (8am-5pm, M-F).