Initiative	Status	Staff Comments	Date of Completion
Miracle Mile	Miracle Mile/Giralda Streetscape:     o Miracle Mile: The Miracle Mile portion of the Streetscape Project was substantially completed on March 2, 2018. Contractor is now working on various punch list items. All punch list work is expected to be completed by the end of April.     o Giralda Avenue: Giralda Plaza was successfully completed and celebrated on October 13, 2017.	The Miracle Mile Streetscape Celebration was celebrated on April 14, 2018.	Completed
Lighting Upgrade (LED)	Memo to update commission is being finalized. Pilot project on Ponce de Leon Blvd described in memo. Staff goal is to execute an agreement for pilot program by December and start target replacement of fixtures citywide in 2018. The City Attorney's office has a copy of the pilot agreement between the City and FPL for review.  5/2/18: The pilot project on Ponce de Leon between Santillane and Alhambra has been completed. FPL converted 64 roadway streetlights to LED and the City will see a cost savings of \$361 per month. The next steps are to identify other FPL-owned streetlight locations throughout the City that will maximize energy efficiency while preserving savings.		In Progress
Sustainability Plan	Resolution presented on 8/25/15 Commission Meeting for City to adopt sustainable initiatives. Educational and Marketing Component is last piece to be approval.	11/08/2017- Sustainability initiatives have been incorporated into strategic plan.	In Progress
LEED Building Development	LEED building requirements resolution approved on 8/25 Commission		Completed
Social Media	Lago sent a memo to jumpstart the initiative on 7/28/15, response to the memo was received on 7/31/15 regarding updates	The City has several social media accounts managed by Public Affairs and Economic Development.  Accounts Managed by Public Affairs and CGTV  Facebook @cityofcoralgables (facebook.com/cityofcoralgables): 1,1571 followers  Twitter @citycoralgables (twitter.com/citycoralgables): 1,181 followers (launched 1 week before Hurricane Irma)  YouTube (youtube.com/user/coralgablesty): 632 subscribers  Accounts Managed by Economic Development Department  Instagram @cityofcoralgables (Instagram.com/cityofcoralgables): 3,051 followers	Completed
Grant McFarlane	Two properties will be restored - 129 Frow Avenue and 110 Oak Avenue. Architect and contractor have been hired and construction has begun. Estimated time of completion by June 2018. 129 Frow Avenue will be re-built since it suffered extensive damage during Hurricane Irma.		Completed
МРО	City Attorney has been discussing the MPO process with outside counsel. To gain a seat on the MPO, cities must have over 50,000 residents every decennial census. A recount was requested at an extra cost; the City has reason to believe its population exceeds 50,000.		Completed, received on 7/27
Buy American	Resolution passed on 8/25/15 to encourage the City to purchase American products (over a certain threshold)	Staff agreed to use best efforts in product procurement.	Completed
Solar Initiatives	Memorandum sent on 7/08/15 encouraging the City to consider solar installations	Drafted ordinance to reduce or eliminate solar permitting fees	In Progress

Recycled Products Initiative	08/25/15 resolution was passed to encourage the City to purchase recycled products	Staff agreed to use best efforts in product procurement.	Completed
Senior Citizen Exempted	On 11/10/15 the Commission approved an emergency ordinance to provide Senior homeowners 65+ residing in a home for 25 years and over with an income of less than 28k and exemption for home value of less than 250k		Completed
TDR Transfer	Possible creation of open space TDR program similar to historic.	Provide update on the expansion of boundries for TDR and TDR for open spaces. (This item should be going to P&Z Meeting in May and and update presented to the Commission during the May 8th Meeting.)	In Progress
CCTV Implementation		CCTV Cameras installed on Giralda and Miracle Mile and should be operational by the end of the year.  Cameras also installed at Ingraham Park, Country Club Prado and other strategic locations. All cameras are pending build out of network to be fully operational, some are on fiber and some are wireless.	In Progress
Restoration of Fountains	11/08/17: Project is 90% completed. Additional scope of work included due to unforeseen circumstances. Change Order approved as per Resolution R2017-94. Pending at this point are punch list items to be completed by contractor in 30 days. 12/01/17: Project is 98% completedContractor is finishing any repairs that were consequence of Hurricane IrmaContractor working on the tile installation of Commercial Plaza – Extra material needed to be ordered because of Hurricane IrmaWaiting for Permit closeout and delivery of closeout documents. Approvals of some inspections are still pending.  2/7/18: Project is pending landscaping details and punch out. Issue with waterproofing at some fountain basins is being investigated for resolution by contractor.  3/14/18: Landscape design being finalized between Landscape Services and Historic. Perfomance of alternate waterproofing is still under evaluation.	The restoration of the historic entrances and fountains project was redesigned and additonal funding was included in this fiscal year's CIP. Currently, the resdesign efforts have been completed and the documents are being packaged for procurement PW is currently negotiating with Rosa Lowinger to provide historic restoration oversight. The completed contract documents are scheduled to be delivered to procurement by the end of October 2015 and the project will be advertised as an RFP. The award of this project is expected by February 2016 and the construction should take about six months to complete.	In Progress
Concierge Permitting Services	Pilot program has commenced and development services have serviced several residents. According to staff, the overall feedback is generally positive.		Completed
Metal Roofs		Further commission guidance is needed. Staff generally recommends metal roofs south of sunset but does not think they would be appropriate in the north gables.	Pending
Styrofoam Cups	On October 27, a resolution was approved encouraging the City of Coral Gables' residents, businesses, vendors, and visitors to cease using and purchasing products made from expanded polystyrene, and replacing these products with reusable, recyclable, and compostable alternatives that are safer for human health and the environment.		Completed

Smart Parking	The City continues to implement systems and strategies that improve parking services, increase occupancies and create operational efficiencies. A new Parking and Revenue Control System is currently being installed in Garage 1. With this installation Garage 1, 2 and 6 will all be feeding live occupancy information to the Parkme APP that currently directs customers to off-street parking facilities in the CBD. Pay-by-Phone payments are the most convenient method to pay for on-street parking and now account for approximately 66% of on-street transactions. As the City moves forward with the centralized valet program we are requiring proposers to incorporate technology that will allow customers to pay for and retrieve valeted vehicles through a user friendly APP. Parking will continue to review and adopt new technology that improve customer experience and efficiency.  2/4/18: IT indictes that sensors/cameras will be installed on MM by end of March. Parking and IT are meeting with Cloudpark to continue discussions related to a pilot project.		Pending
Bike Infrastructure/ Master Plan	Local Community Meetings will be scheduled with corridor communities. Following direction of Commission, Riviera Drive was removed from Gables Greenways project. Project will be placed on hold for 8 weeks and will be assigned to the new Project Manager.	Project is currently on hold.	Pending
Downtown Parking (Trucks double- parked)		Ordinance approved on 2nd reading. Implementation program being finalized.	In Progress
Anti-crime Committee		Sunshine meeting held September 25, 2017.	Complete
Coral Gables Parking Code (taking away county setting up our own)	Staff is researching the financial implications of establishing a City parking code.  1/18/18: Commissioner Lago met with Miriam, Cristina and Kevin for an update. City Attorney's office needs to work on updating City's parking code and develop legislation in support of this initiative. Next steps: revamp parking code, terminate county agreement, hire additional staff to manage. Expected goal= Deliver legislation within 6 months.  3/19/18: Draft legislation to present during March 27 Commission for 1st reading.  5/2/18: Second reading will be presented during May 8th Commission Meeting.		Pending
Solar Trees and Benches	Solar charging station was installed at the Youth Center in mid October.  4/30/18: We are currently looking at a US Communities piggyback option to purchase up to 11 units to be placed in our larger parks. Matthew Anderson is working with Parks and Rec to gather budget information to then give to procurement for their input/approval.		In Progress
Transportation Master Plan	Multimodal Transportation & Sustainable Complete Streets Workshop was hosted on January 16, 2018 from 2-4pm in the Commission Chambers.	• Multimodal Transportation Plan & Sustainable Complete Streets Workshop was held on January 16th, 2018 at 2 pm in the Commission Chambers. During this meeting, staff explained the components of the plan and described complete streets concepts to Commission. A memo was prepared for Commission outlining path and schedule for completion of the Multimodal transportation Plan on January 26th. The City submitted proposed traffic calming criteria (a component of the plan) to the County for review on March 7th. Staff has followed up twice. This project is on schedule per memo submitted January 26th, 2018. Continues to be under review as of 4/2/18.	In Progress

Biltmore Restoration	Economic Development has reached out to consultant Thomas O'Neil to perform an analysis. The purpose of the analysis is to determine if the hotel maintains its "luxury" designation based on its current condition. A walk through took place on November 9th, and the consultant will be contracting with the Biltmore directly and the City will enter into an agreement with the Biltmore to have access to the assessment report minus any trade sensitive information. The Biltmore and O'Neil are finalizing their contract as of 2-5-18.  2/21/18: Contract between Hotel & Consultant has finalized and the asssessment has commenced; the expected turn around is within 5 weeks.  3-30-18: A draft report has been issued to the Biltmore. The City is meeting with the Biltmore on 4-4-18 to discuss the results		Pending
Peafowl		Peafowl ordinance adopted. Legislation adopted	In Progress
25 МРН	Speed limit reduction approved, signage plan pending. Bids for sign installation due December 5. Staff will present implementation and enforcement plan at February 13th Commission meeting.	Speed limit reduction approved, signage plan pending. Bids for sign installation due December 5. Staff will present implementation and enforcement plan at February 13th Commission meeting. 3/14/18 - Contract fully executed for sign installation on March 14. Kickoff meeting needs to be scheduled.  Kickoff meeting held on April 3	In Progress
US-1 Corridor Study	Charette took place 7/17/15. Extensive information on existing conditions was collected as well as public input from various community forums.  Study is being restarted as of 10/10/17 per Commission's direction.  10/26/17: Staff met with Riviera Neighborhood Association on October 25, 2017. A couple of more meetings will be held, and a committee set up.  12/28/2017: Staff has continued coordination with residents. RNA representatives have requested more time to finalize internal discussions prior to public meetings. Staff is monitoring this request, and will meet with the neighbors in January to assess their readiness (SC for RT).  2/5/2018: Met with RNA president and she requested more time for internal discussions among interested neighbors.  5/3/2018: Project is on hold and may be cancelled.		On Hold
Single-Family Residential Committee	Updates on proposed zoning Code text amendments to Single-Family Residential regulations by the Single-Family Residential(SFR) Committee.  Initiative: Continue the discussion with the Commission and continue to work on making zoning text amendment changes. The CM suggested for Ramon Trias to schedule a commission workshop with the SFR Committee to continue to define what these zoning changes should be.  12/28/2017: Residential Code Workshop scheduled for January 8th, 2018 at 3:30pm.  5/1/2018: This is item is completed, except Snapper Creek issues. A neighborhood meeting is being scheduled.		Pending
Greenspace Ordinance	Staff continues to work on the language.		Pending
Park Impact Fee	1/3/2018: Commissioner Lago met with Miriam and Craig Coller to discuss the status of the initial legislation that has been requested. The City Attorney's Office is conducting additional research and will assist by drafting a resolution which meets Commissioner Lago's vision to draw additional funding to the acquisition of parks in the City.  3/19/2018: Resolution on 3/20/18 meeting.		In Progress
Blue Ribbon Panel	* Celeste Walker, Assistant Finance Director for Procurement will be the liaison between the City & Panel.	* The Committee's first meeting took place on Wednesday, February 7th at 9:00am in the 2nd floor conference room of the 427 building. Second meeting to take place on March 7th, same location and time with the addition of the meeting being recorded by CGTV.	In Progress

Monegro project	A Community Meeting was held on February 21st, 2018 at 6:30pm in the Youth Center- 2nd floor. The residents living at street ends at Romano Avenue, Sarto Avenue, Camilo Avenue, Aledo Avenue, Cadima Avenue were informed of the proposed beautifications at the aforementioned street ends. Many City of Miami residents also attended.  5/2/18: The County exhibited some concerns with the location of the gates in the ROW. City staff met with County staff on May 1 and were directed to set up a subsequent meeting with ADA staff at the County. The ADA meeting is being coordinated.	Community meeting held 2/21/18. Concepts approved and will be designed.	In Progress
Plastic Bags / Polystyrene update	1/11/18: We are in an educational/transition phase for the businesses. We are continuing to do outreach through our various mechanisms (website, social media, community events, special events, etc.) and working with our community partners such as the Coral Gables Chamber of Commerce, BID, and the University of Miami. Enforcement is scheduled to begin on May 10. For special events, we have already included it in the application as a requirement and will be enforced with new special event applications. With regards to expanded polystyrene, we are also continuing outreach with the community. Enforcement began Jan 1st 2017 and compliance has gone really well.	1/11/18: We have also been sharing our expanded polystyrene experience ad presenting to a number of cities around the state (i.e.: Sarasota, Miami Beach, Sweetwater, etc.). Matt Abderson has been invited by NOAA to speak at an International Marine Debris Conference in San Diego in March to speak about our experience.	In Progress
B. Adams Project	Parks and recreation is completing purchase and installation of several items, including dog waste station, picnic tables, park benches, park sign and Betsy Adams plaque. Staff is gearing up for ribbon cutting ceremony in late February or early March. Parks has reserved March 17 for ribbon cutting cremony. invitations and notification door hanger is being produced and will be distributed. Benches and picnic tables have been installed. plaque and park sign will be installed prior to March 17. Public Works is working on scope and changes information.	Opening Ceremony for Betsy Adams & Garden Club Park was on Saturday, March 17 at 10 am.	Completed
Cardboard - pits	During February 13th Commission asked staff to review options and report back to Commission.		
Tesla	Parking Director Kevin Kinney is working with David Hernandez from Tesla. They are speaking about a possible installation in Garage 6. Mr. Hernandez will be providing a schematic or layout he would propose for this facility. Once the drawings are received Director Kinney will review them with ACM Iglesias for consideration.		In progress
1126 Obispo	Dr. Pacheco has chosen the option to eliminate his trash pit, meaning the city fills, re-sods, and halts weekly trash collection; special collection for fee as requested.	The work is completed as of 3/8/2018.	Completed
Review 1248 Sorolla Ave. for City to purchase as a possible park	<b>5/1/18:</b> Property was evaluated and does not meet the criteria for an open space park. There are parks and open spaces in the proximity including Country Club Prado, and the soon to be developed properties at Venetia and Majorca.		Completed
Diverting trash from sidewalks by installing anti-littering mechanisms.			

Memo Re: Speed Tables (Algardi, Cantoria & Garcia)	CM met with staff and neighbors to discuss plan. Ballots were counted in mid-March. Algardi, Cantoria & Garcia voted in support of traffic calming. Pilot diverters have been installed and traffic counts were collected the week of 10/2/17. The traffic data reports were provided to neighbors on 10/16/17, the City consultant is now working on the post implementation study and data analysis. Post implementation study submitted to the County on 11/15. County provided comments on 12/11/2017, DPA is working on addressing them. the comments were submitted 1/16/18 to MDC for approval. As of 1/25/18, still under review by the County. MDC rejected permanent installation of traffic Diverters. City must remove by 3/2/18. Sunshine meeting held to discuss traffic diverters with the County. Diverters removed on 3/8/18. City staff is developing a speed hump plan for the entire neighborhood to be presented at a Community meeting.3/14/18 - Flat topped speed hump plan ready to be presented to community and County. The City submitted area wide traffic calming design package to the County for expedited review on 3/21/18. Staff followed up on 4/2/18.	In progress
Police Sub Stations- status of the commission proposed / approved police sub stations at both Merrick Manor and The Plaza.		
Cocoplum Phase I  1) Pilot program for the removal of trasl pits  2) New lighting proposal and a plan of how to pay for it  3) Installing Doggie Poop Stations in the 5 Circles in Cocoplum I and the tennis courts		