Search Results Page 1 of 3



Home (

Citizen Services

Business Services

Back to Coral Gables.com

Permits and Inspections: Search Results

Logon

Help

Contact

M New Permit Search

Permit Search Results

Permit#:	App. Date	Street Address	Туре	Description	Status	Issue Date	Final Date	Fees Due
EL-20-08-6327	08/07/2020	1251 HARDEE RD	ELEC COMMERCIAL / RESIDENTIAL WORK	RESIDENTIAL *REPLACEMENT OF SPLIT SYSTEM	final	08/07/2020	08/11/2020	0.00
ME-20-07-6597	07/20/2020	1251 HARDEE RD	MECH COMMERCIAL / RESIDENTIAL WORK	RESIDENTIAL *REPLACEMENT OF SPLIT SYSTEM \$7,000	final	08/03/2020	08/11/2020	0.00
RV-20-07-6274	07/11/2020	1251 HARDEE RD	REVISION TO PERMIT	REVISION (ARCHITECTURAL)	final	10/01/2020	10/01/2020	0.00
EX-20-01-4367	01/09/2020	1251 HARDEE RD	PERMIT EXTENSION	PERMIT EXTENSION FOR BL-08-03-0591 1 LEVEL RESIDENTIAL ADDITION (222 SF), INT, ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO, DECK, REPLACE WINDOWS & DOORS, CBS FENCE \$150,000	pending			0.00
EX-19-02-4133	02/22/2019	1251 HARDEE RD	PERMIT EXTENSION	EXTENSION FOR BL- 08-03-0591 / 1 LEVEL RES IDENTIAL ADDITION (222 SF), INT, ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO , DECK, REPLACE WINDOWS & DOORS, CBS FENCE \$150,000	final	02/22/2019	02/22/2019	0.00
EX-17-07-1830	07/19/2017	1251 HARDEE RD	PERMIT EXTENSION	**PERMIT EXTENSION FOR BL- 08-03-0891** 1 LEVEL RES IDENTIAL ADDITION (222 SF), INT, ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO, DECK, REPLACE WINDOWS & DOORS, CBS FENCE \$150,000	final	07/19/2017	07/19/2017	0.00
RV-13-01-1139	01/23/2013	1251 HARDEE RD	REVISION TO PERMIT	REVISION (MECHANICAL, PLUMBING, ELECTRICAL)	final	01/30/2013	01/30/2013	0.00
CE-13-01-0385	01/10/2013	1251 HARDEE RD	CODE ENF WARNING PROCESS	WT13608 SEC 5-1404 ZONING CODE PAK PARKING OF TWO (2) VEHICLES ON FRONT	final	01/10/2013	01/10/2013	0.00

Search Results Page 2 of 3

MC 12 03 1222	07/10/2012	1251	MECH COMMERCIAL /	LAWN OF PROPERTY NEXT TO DRIVEWAY.	etaa wark	02/11/2012		0.00
ME-12-07-1222	07/19/2012	HARDEE RD	MECH COMMERCIAL / RESIDENTIAL WORK	INSTALL NEW DUCTWORK TO EXISTING A/C SYSTEM	Stop work	02/11/2013		0.00
EL-12-06-9390	06/20/2012	1251 HARDEE RD	ELEC COMMERCIAL / RESIDENTIAL WORK	ELECTRIC FOR ADDITION	stop work	07/05/2012		0.00
BL-12-06-8145	06/04/2012	1251 HARDEE RD	BLD SIMPLE CHANGE OF CONTRACTOR	CHANGE OF CONTRACTOR. CALL INSPECTIONS UNDER THE MASTER PERMIT BL08030591	final	06/07/2012	06/07/2012	0.00
CE-12-04-8336	04/13/2012	1251 HARDEE RD	CODE ENF WARNING PROCESS	WT10451 54-29 CITY (TRA) TRASH PLACED/MAINTAINED OUTSIDE OF CONTAINER	final	04/13/2012	04/13/2012	0.00
CE-12-01-5917	01/03/2012		CODE ENF WARNING PROCESS	WT17357 SEC 5-1404 ZONING CODE PAK PARKING OF VEHICLES ON FRONT LAWN OF PROPERTY.	final	01/03/2012	01/03/2012	0.00
PL-11-08-6980	08/24/2011	1251 HARDEE RD	PLUMB COMMERCIAL / RESIDENTIAL WORK	PLUMBING WORK AS PER PLAN	stop work	08/26/2011		0.00
PW-11-08-5534	08/04/2011	1251 HARDEE RD	UTILITIES (CITY GAS) PERMIT	INSTALL 1.25" PE GAS SLEEVE \$518.00	final	08/09/2011	07/22/2016	0.00
EL-11-04-5465	04/06/2011	1251 HARDEE RD	ELEC COMMERCIAL / RESIDENTIAL WORK	SERVICE REPAIR; 8 SPECIAL OUTLETS; 15 LIGHT SOCKETS; 20 ROUGH IN OUTLETS;	final	04/07/2011	06/20/2012	0.00
SD-10-02-3501	02/17/2010	1251 HARDEE RD	SHOP DRAWINGS	SHOP DRAWING (WINDOW & DOOR)	final	03/17/2010	03/17/2010	0.00
RV-09-12-2336	12/10/2009	1251 HARDEE RD	REVISION TO PERMIT	REVISION (REDUCTION OF WORK)	final	02/23/2010	02/23/2010	0.00
AB-09-12-2039	12/07/2009	1251 HARDEE RD	BOA PRELIMINARY/MED BONUS/FINAL	*REV PER PERF DATE 07/19/2017 (OWNER CHANGES/ AS-BUILT CONDITIONS) *REV. #2. ADDITION \$80000/ 1 LEVEL RESIDENTIAL ADDITION (222 SF), INT ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO, DECK, REPLACE WINDOWS & DOORS, CBS FENCE \$150,000	issued	12/07/2009		0.00
ZN-09-09-1914	09/09/2009	1251 HARDEE RD	DUMPSTER / CONTAINER	DUMPSTER	final	09/09/2009	09/09/2009	0.00
PS-08-10-0352	10/06/2008	1251 HARDEE RD	TREE REMOVAL/MITIGATION	REMOVE 1 TREE	final	11/10/2008	11/10/2008	0.00
RR-08-09-0278	09/05/2008	1251 HARDEE RD	RE-REVIEW FEE	RE-REVIEW FOR PUBLIC WORKS	final	09/05/2008	09/05/2008	0.00
BL-08-03-0591	03/14/2008	1251 HARDEE RD	RESIDENTIAL ADDITION	1 LEVEL RESIDENTIAL ADDITION (222 SF), INT, ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO, DECK, REPLACE WINDOWS	stop work	09/04/2009		0.00

& DOORS, CBS FENCE \$150,000



Citizen Services

Business Services

Back to Coral Gables.com

1 LEVEL RESIDENTIAL ADDITION (222

SF), INT, ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO, DECK, REPLACE WINDOWS &

DOORS, CBS FENCE \$150,000

Permits and Inspections: Permit

Logon

Final

Help

Contact

品图源

BL-08-03-0591

Applied Approved 03/14/2008 09/01/2009

Issued 09/04/2009

Expires 07/24/2019

Type RESIDENTIAL ADDITION Permit Description

Status stop work

Permit Address 1251 HARDEE RD CORAL GABLES FL 33146

Applicant CHABAD OF SOUTH DADE INC Owner Y

Owner CHABAD OF SOUTH DADE INC

Viewing Permit	∨ <	Select the information you would like to vie	w.
Sub Permit #	Туре	Address	Status
AB-09-12-2039	BOA PRELIMINARY/MED BONUS/FINAL	1251 HARDEE RD CORAL GABLES FL 33146	issued
BL-12-06-8145	BLD SIMPLE CHANGE OF CONTRACTOR	1251 HARDEE RD CORAL GABLES FL 33146	final
EL-11-04-5465	ELEC COMMERCIAL / RESIDENTIAL WORK	1251 HARDEE RD CORAL GABLES FL 33146	final
EL-12-06-9390	ELEC COMMERCIAL / RESIDENTIAL WORK	1251 HARDEE RD CORAL GABLES FL 33146	stop work
EX-17-07-1830	PERMIT EXTENSION	1251 HARDEE RD CORAL GABLES FL 33146	final
EX-19-02-4133	PERMIT EXTENSION	1251 HARDEE RD CORAL GABLES FL 33146	final
EX-20-01-4367	PERMIT EXTENSION	1251 HARDEE RD CORAL GABLES FL 33146	pending
ME-12-07-1222	MECH COMMERCIAL / RESIDENTIAL WORK	1251 HARDEE RD CORAL GABLES FL 33146	stop work
PL-11-08-6980	PLUMB COMMERCIAL / RESIDENTIAL WORK	1251 HARDEE RD CORAL GABLES FL 33146	stop work
RR-08-09-0278	RE-REVIEW FEE	1251 HARDEE RD CORAL GABLES FL 33146	final
RV-09-12-2336	REVISION TO PERMIT	1251 HARDEE RD CORAL GABLES FL 33146	final
RV-13-01-1139	REVISION TO PERMIT	1251 HARDEE RD CORAL GABLES FL 33146	final
RV-20-07-6274	REVISION TO PERMIT	1251 HARDEE RD CORAL GABLES FL 33146	final
SD-10-02-3501	SHOP DRAWINGS	1251 HARDEE RD CORAL GABLES FL 33146	final
ZN-09-09-1914	DUMPSTER / CONTAINER	1251 HARDEE RD CORAL GABLES FL 33146	final

Details

NEW RESIDENTIAL/COMM SF 222

INTER ALTER, POOLS, COV TERR 1913

PAVING, SLABS, LDSCP, DECK SF 3325.5

OF SPECIAL APPROACHES 2

SQUARE YARDS 0

LF OF FENCING/RAILING/SCREEN

REPAIR S.F. 988

ESTIMATED COST - BOA 150000

COST OF CONSTRUCTION 260000

OF PAGES OF DOCUMENTATION

https://edenweb.coralgables.com/Default.asp?Build=PM.pmPermit.MainTab&SetKey=E... 11/17/2020

RADON GAS SURCHARGE S.F. 222

OF WINDOWS/DOORS/GATES/AWNIN 35

Actions Page 1 of 4



Citizen Services

Business Services

Back to Coral Gables.com

Permits and Inspections: Actions

Logon

Help

Contact

₹

BL-08-03-0591

Applied Approved 03/14/2008 09/01/2009

Issued 09/04/2009 **Final Expires** 07/24/2019

Type RESIDENTIAL ADDITION

Status stop work

Permit Description

Permit Address 1251 HARDEE RD CORAL GABLES FL 33146 Applicant CHABAD OF SOUTH DADE INC Owner Y

1 LEVEL RESIDENTIAL ADDITION (222 SF), INT, ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO, DECK, REPLACE WINDOWS & DOORS, CBS FENCE \$150,000

Owner CHABAD OF SOUTH DADE INC

Viewing Actions <-- Select the information you would like to view. Start Comp'd Comp'd Group Action Approver Comment Date Date Code prboa - BOARD OF ARCHITECTS PLAN jray 03/13/2008 **APPROVED** REVIEW PLAN REVIEW **PLAN** prboa - BOARD OF ARCHITECTS 06/12/2008 APPROVED jray REVIEW **PLAN REVIEW** PLAN prbuild - BUILDING PLAN REVIEW mlopez 03/24/2008 REJECTED Window sill heigth at REVIEW second floor. **PLAN** prbuild - BUILDING PLAN REVIEW mlopez 07/07/2008 07/10/2008 REJECTED See previous comments. REVIEW Are you using 4" block on the exterior? provide code section to justify.Zoning code requires 8". PLAN prbuild - BUILDING PLAN REVIEW mlopez 07/14/2008 07/15/2008 APPROVED REVIEW PLAN prelec - ELECTRICAL PLAN REVIEW areyes 03/14/2008 **APPROVED REVIEW PLAN** prelec - ELECTRICAL PLAN REVIEW 09/01/2009 areves 09/01/2009 **APPROVED REVIEW** PLAN prmech - MECHANICAL PLAN gruggiano 03/19/2008 **APPROVED REVIEW** REVIEW PLAN prmech - MECHANICAL PLAN 08/31/2009 msalazar 08/31/2009 **APPROVED** no new pages **REVIEW** REVIEW **PLAN** prplbg - PLUMBING PLAN REVIEW gurgelles 03/19/2008 REJECTED 1. show septic tank and REVIEW drainfield 2. need department of health approval 3. show size of water service 4. show water meter 5. show total f.u. count at point of connection 6. need air arrestors for dishwasher and washing machine PLAN prplbg - PLUMBING PLAN REVIEW gurgelles 07/02/2008 07/02/2008 REJECTED need department of **REVIEW** health approval PLAN prplbg - PLUMBING PLAN REVIEW 08/20/2008 gurgelles 08/21/2008 APPROVED REVIEW PLAN prpworks - PUBLIC WORKS PLAN Ihickman 03/26/2008 REJECTED PROVIDE FULLY REVIEW REVIEW **EXECUTED DECLARATION OF** RESTRICTIVE **COVENANTFOR PAVERS** AT APPROACHES (305-460-5026). PROVIDE MEANS TÓ RETAIN ALL

Actions Page 2 of 4

PLAN REVIEW	prpworks - PUBLIC WORKS PLAN REVIEW	lhickman	07/02/2008	07/07/2008	REJECTED	RAINWATER WITHIN PRIVATE PROPERTY. PROVIDE FULLY EXECUTED DECLARATION OF RESTRICTIVE COVENANTFOR PAVERS AT APPROACHES (305- 460-5026).
PLAN REVIEW	prpworks - PUBLIC WORKS PLAN REVIEW	lhickman	08/13/2008	08/20/2008	REJECTED	PROVIDE FULLY EXECUTED DECLARATION OF RESTRICTIVE COVENANTFOR PAVERS AT APPROACHES (305-460-5026).
PLAN REVIEW	prpworks - PUBLIC WORKS PLAN REVIEW	lhickman		09/16/2008	APPROVED	
PLAN REVIEW	prstr - STRUCTURAL PLAN REVIEW	dreczek		04/22/2008	REJECTED	1. S200: Section 2: Is new masonry wall reinforcement doweled into footing? 2. S300: Section 1: Review strength of existing masonry wall under moment from new parapet/is additional reinforcement required? 3. S300: Section 2: Review ACI 530 requirements for minimum space in block cell required for grouting/provide typical column and beam diagrams (for connection of B-2)/review if 2#6 dowels at 8" c/c at end of 44" deep B-2 are sufficient (do remaining bars extend into new TC?)
PLAN REVIEW	prstr - STRUCTURAL PLAN REVIEW	dreczek		07/01/2008	REJECTED	1. S300: Section 1: Review strength of existing masonry wal! under moment from new parapet/is additional reinforcement required? HOW IS BENDING MOMENT FROM PARAPET RESISTED/TRANSFERRED AT MID-DEPTH OF EXISTING TB (NOTE THAT NEW VERTICAL REINFORCEMENT IS SHOWN NOT SPLICED IN CONCRETE).
PLAN REVIEW	prstr - STRUCTURAL PLAN REVIEW	dreczek	07/15/2008	07/31/2008	APPROVED	,
PLAN REVIEW	przoning - ZONING PLAN REVIEW	jking		04/07/2008	APPROVED	
PLAN REVIEW	przoning - ZONING PLAN REVIEW	jking		06/18/2008	APPROVED	
PLAN	ppappl - APPLICATION/LICENSE/OWNERSHIP VERIFICATION	jray		09/04/2009	APPROVED	
PLAN PROCESSING	calc fees - CALCULATE FEES	carguinzon		09/17/2008	INCOMPLETE	INCOMPLETE, NEED PERMIT APPLICATION, COST OF THE JOB, RECORDED N-O-C
PLAN PROCESSING	calc fees - CALCULATE FEES	jray		09/04/2009	COMPLETED	
PLAN PROCESSING	ppimpfees - MIAMI-DADE COUNTY IMPACT FEES	carguinzon		11/10/2008	APPROVED	
PŁAN PROCESSING	ppnoc - NOTICE OF COMMENCEMENT	jray		09/04/2009	APPROVED	

Actions Page 3 of 4

CASHIER	collect - COLLECT FEES	iwebuser		09/04/2009		
INSPECTION	bioo2 - Arch/eng review soil Condition Letter					
INSPECTION	pw820 - BASE					
INSPECTION	pw821 - CONCRETE PERIMETER/STEEL					
INSPECTION	zn002 - DRIVEWAY SETBACK					
INSPECTION	bio84 - Final Building					
INSPECTION	blo85 - Final Building Garage/Overhead door - Shop Drawing ReQ'D					
INSPECTION	bio89 - Final Building Shutters - Shop drawing required	dpoin	07/30/2010	07/30/2010	CANCELLED	
INSPECTION	bi089 - Final Building Shutters - Shop drawing required	dpoin	01/24/2011	01/24/2011	APPROVED	
INSPECTION	bi090 - FINAL BUILDING WINDOWS/DOORS	dpoin	07/30/2010	07/30/2010	CANCELLED	
INSPECTION	bi090 - Final Building WINDOWS/DOORS	dpoin	01/24/2011	01/24/2011	CANCELLED	not ready
INSPECTION	blogo - Final Building Windows/doors	elage	02/03/2012	02/03/2012	APPROVED	ONLY FOR WINDOW
INSPECTION	pw837 - FINAL PUBLIC WORKS (BLDG PERMIT)					
INSPECTION	zn010 - FINAL SURVEY-NEW SF OVER 100					
INSPECTION	zn004 - FINAL ZONING					
INSPECTION	bille - Foundation Additions/New - Soil Letter REQUIRED					
INSPECTION	bl114 - FRAMING 01 FLOOR	jpaz	02/13/2013	02/13/2013	APPROVED	
INSPECTION	bl171 - INSULATION 01 FLOOR	jpaz	03/12/2013	03/12/2013	APPROVED	
INSPECTION	bl214 - POURED CELLS 01 FLOOR	jpaz	06/14/2010	06/14/2010	APPROVED	
INSPECTION	bi237 - ROOF INSULATION	jpaz	03/12/2013	03/12/2013	APPROVED	
INSPECTION	bi239 - ROOF SHEATHING					
INSPECTION	bi243 - ROOF TIE BEAM					
INSPECTION	bl244 - ROOF TRUSSES - SHOP DRAWING REQUIRED					
INSPECTION	bi245 - SCREW FOR GYPSUM BOARD 01 FLOOR	dpoin	03/22/2013	03/22/2013	PARTIAL	REQUEST FOR PARTIAL
INSPECTION	bi245 - SCREW FOR GYPSUM BOARD 01 FLOOR	jpaz	04/15/2013	04/15/2013	APPROVED	
INSPECTION	zn264 - SETBACK INSP- FOUNDATION SURVEY REQ					
	bi273 - SHOP DRAWING = EXTERIOR DOORS			03/17/2010	APPROVED	
	bi285 - SHOP DRAWING - GARAGE/OVERHEAD DOOR					
INSPECTION						
INSPECTION	WINDOWS			03/17/2010	APPROVED	
INSPECTION	bl292 - SLAB 01 FLOOR					
INSPECTION	bl981 - STORMWATER, EROSION AND SEDIMENTATION CONTROL					
INSPECTION	pw807 - SUBGRADE					
INSPECTION	bi334 - TIE COLUMNS 01 FLOOR	jpaz	06/14/2010	06/14/2010	APPROVED	THIS IS FOR THE WINDOWS ON EXISTING RESIDENCE
INSPECTION	bl358 - WINDOW/DOOR ANCHORS 01 FLOOR - BUCK INSPECTION REQUIRED	dpoin	07/28/2010	07/28/2010	APPROVED	RESIDENCE
INSPECTION	bi375 - WINDOW/DOOR BUCK 01 FLOOR - SHOP DRAWING REQUIRED	dpoin	07/09/2010	07/09/2010	APPROVED	
INSPECTION	bi391 - Wire LATH/SOFFIT/CEILINGS					
	certificat - CERT OF COMPLETION OR OCCUPANCY ISSUANCE					
PLAN PROCESSING	ppelevcert - ELEVATION CERTIFICATE					

Actions Page 4 of 4



Master Permit #

Viewing Permit

BL-08-03-0591

<-- Select the information you would like to view.

Details

LOCATION MISC READY AT CASHIER

DATE OF LAST ROUTING 06/20/2012

COMMERCIAL/RESIDENTIAL RESIDENTIAL

OWNED BY CITY OF CORAL

GABLES?

IS THIS A MASTER PERMIT? NO

OF INSPECTIONS 0

OF KW 0

OF EQUIP & PERM OUTLETS 0

OF FLOORS 0

DUCTBANK L.F. 0

OF SOCKETS 0

OF HP - MOTORS 0

OF MOTOR - OUTLETS/PERM CONN

PLUGMOLD/TRACK LIGHT L.F. 0

OF HP - COMM

REFRIGERATION

OF BALLAST 0

OF OUTLETS 0

REPAIR ONLY N

OF AMPS - SERVICE 0

OF AMPS - SUBFEED 0

OF AMPS - SWITCHBOARDS 0

OF COMMERCIAL OUTLETS 0

OF AMPS - TRANSFER 0 SWITCHES

EACH 0

OF AMPS - WELDING MACHINE 0

OF LOW VOLTAGE SYSTEMS 0

INSTALLATION WIRING ONLY?

Page 2 of 2 **Permit**

SMART HOUSE SYSTEM?

- # OF HOURS 0
- # OF FIRE PUMPS 0
 - # OF AMPS 0
- # OF TEMP TRAILER CONSTR 0
 - # OF TEMP TRAILER SALES OFFICE 0
 - # OF TEMPORARY TEST 30 DAYS 0
 - # OF LIGHTS 0
 - # OF PARKING LOT LIGHTS 0
 - # OF LIGHT POSTS 0
 - # OF TONS 0
 - # OF CENTRAL VACUUM 0
 - # OF PAGES OF 5
 - COST OF CONSTRUCTION 0
 - UPFRONT BUILDING FEE O **AMOUNT**

Actions Page 1 of 1



Business Services

Back to Coral Gables.com

Permits and Inspections: Actions

Logon

Help

Contact

EL-12-06-9390

Applied Approved 06/20/2012 06/20/2012

Issued 07/05/2012 Final **Expires** 08/21/2019

ELEC COMMERCIAL / RESIDENTIAL WORK Туре

Permit Description

Status stop work

Permit Address 1251 HARDEE RD CORAL GABLES FL 33146

Applicant ALS ELECTRIC INC Owner N Owner CHABAD OF SOUTH DADE INC

Viewing Actions

ELECTRIC FOR ADDITION

<-- Select the information you would like to view.

_								!
	Group	Action	Approver	Start Date	Comp'd Date	Comp'd Code	Comment	
	PERMIT PROCESSING	applaccept - APPLICATION ACCEPTANCE	areyes		06/20/2012	COMPLETED		
	PERMIT PROCESSING	calc fees2 - CALCULATE FEES	areyes		06/20/2012	COMPLETED		
	PERMIT PROCESSING	apelec - ELECTRICAL APPLICATION REVIEW	areyes		06/20/2012	APPROVED		
	CASHIER	collect - COLLECT FEES	iwebuser		07/05/2012			
	INSPECTION	el023 - ELECTRICAL ROUGH	gmoreno	07/13/2012	07/13/2012	PARTIAL	10-12 PENDING SREVICE NEW LOAD CALC	
	INSPECTION	el023 - ELECTRICAL ROUGH	gmoreno	02/08/2013	02/08/2013	APPROVED		
	INSPECTION	el179 - FINAL ELECTRICAL						



Permits and Inspections: Permit

Logon

Help

Contact

ME-12-07-1222

Applied Approved 07/19/2012 07/19/2012

Issued **Final**

02/11/2013

Expires 08/21/2019

MECH COMMERCIAL / RESIDENTIAL Type WORK

Status stop work

Permit Description

Permit Address 1251 HARDEE RD CORAL GABLES FL 33146 Applicant CHILLS AIR CONDITIONING SERVIC Owner Y

INSTALL NEW DUCTWORK TO EXISTING A/C SYSTEM

Owner CHABAD OF SOUTH DADE INC

<-- Select the information you would like to view.

Viewing | Permit

Master Permit #

BL-08-03-0591

Details

DATE OF LAST ROUTING 10/05/2012

COMMERCIAL/RESIDENTIAL RESIDENTIAL

OWNED BY CITY OF CORAL

NO GABLES?

#OFBBQ 0

OF FANS 0

OF A/C CONDENSATE 0

OF VENTS 0

OF FIREPLACES 0

OF KVA 0

TRASH CHUTE COST 0

OF HOODS 0

OF TONS 0

OF HEATING UNITS 0

OF POOL/SPA HEATER 0

COST OF PRESSURE PIPING 0

OF TONS - REFRIGERATION 0

OF WALL A/C 0

DUCT WORK COST 3500

COMMERCIAL HOOD COST 0

OF TONS - COOLING TOWER 0

VENTILATION SYSTEM COST 0

WALK - IN COOLER COST 0

OF RAISE ROOF EQUIPMENT 0

COST OF 0

COOLING/HEAT/VENT/CHIL

SERVICE & RETROFIT COST 0

OF PAGES OF

DOCUMENTATION & COST OF CONSTRUCTION 0 Permit Page 2 of 2

Actions Page 1 of 1



Citizen Services

Business Services

Back to Coral Gables.com

Permits and Inspections: Actions

Logon Help Contact

ME-12-07-1222

Applied **Approved Issued** 07/19/2012 07/19/2012 02/11/2013

Final

Expires 08/21/2019

Type WECH COMMERCIAL / RESIDENTIAL WORK

Status stop work

Permit Description

Permit Address 1251 HARDEE RD CORAL GABLES FL 33146 Applicant CHILLS AIR CONDITIONING SERVIC Owner Y


Owner CHABAD OF SOUTH DADE INC

INSTALL NEW DUCTWORK TO EXISTING A/C SYSTEM

Viewing Actions

<-- Select the information you would like to view.</p>

Group	Action	Approver	Start Date	Comp'd Date	Comp'd Code	Comment		
PERMIT PROCESSING	applaccept - APPLICATION ACCEPTANCE	ldavidsen		07/19/2012	COMPLETED			
PERMIT PROCESSING	calc fees2 - CALCULATE FEES	gruggiano		07/19/2012	COMPLETED			
PERMIT PROCESSING	apmech - MECHANICAL APPLICATION REVIEW	gruggiano		07/19/2012	APPROVED			
CASHIER	collect - COLLECT FEES	iwebuser		02/11/2013				
INSPECTION	me001 - FINAL MECHANICAL							
INSPECTION	me086 - MECHANICAL ROUGH DUCT	msalazar	02/12/2013	02/12/2013	APPROVED	need supplemental permit for exhaust fans, terminate outside with caps, revise plans for work on 1st floor not being done		



PLUMB COMMERCIAL / RESIDENTIAL Type

WORK

Status stop work

Permit Description

Permit Address 1251 HARDEE RD CORAL GABLES FL 33146

PLUMBING WORK AS PER PLAN

Applicant SIGMA CONSTRUCTION CORP Owner Y

Owner CHABAD OF SOUTH DADE INC

Viewing | Permit

<-- Select the information you would like to view.

Master Permit #

BL-08-03-0591

Details

LOCATION MISC READY AT CASHIER

DATE OF LAST ROUTING 08/24/2011

COMMERCIAL/RESIDENTIAL RESIDENTIAL

OWNED BY CITY OF CORAL

GABLES?

OF ROUGH/SET 14

OF ROUGH 0

OF SET 0

EACH 0

RE PIPING COST 0

OF SEWER/SEPTIC

CONNECTIONS

OF WATER CONNECTIONS 0

OF TANKS 0

OF VACUM SYSTEMS-DENTAL 0

AIR COMPRESSOR PIPING COST 0

OF COMPRESSORS 0

GAS PIPING ESTIMATED COST 0

OF PIPING REPAIR -GAS 0

OF OUTLETS-GAS 0

OF PORTABLE TOILET 0

OF SUPPLY WELL - COMM 0

OF SUPPLY WELL - RESID 0

OF DISCHARGE WELLS 0

OF BACKFLOWS (UP TO 1.5") 0

OF BACKFLOWS (2" AND 0 ABOVE)

CATCH BASINS COST 0

AREA DRAINS COST 0

FRENCH DRAINS COST 0

OF CONSTR OFFICE TRAILERS 0

Permit Page 2 of 2

- # OF SALES OFFICE TRAILERS 0
 - # OF SUB-METER 0
 - # OF OUTLETS 0
- MEDICAL GAS PIPING EST COST 0
 - # OF A/C CONDENSATE 0
 - # OF DOMESTIC PUMP 0
 - # OF RE-CIRCULATE PUMP 0
 - # OF SUMP PUMP 0
 - # OF VACUUM PUMPS 0
 - # OF PITS 0
 - # OF GREASE TRAP 0
 - # OF INTERCEPTOR 0
 - # OF PAGES OF 4
 - **DOCUMENTATION &**
 - COST OF CONSTRUCTION 0



Citizen Services

PLUMBING WORK AS PER PLAN

Business Services

Back to Coral Gables.com

Permits and Inspections: Actions

Logon

Final

Help

Contact

PL-11-08-6980

Applied Approved 08/24/2011 08/24/2011

Issued 08/26/2011

Expires 08/21/2019

Type PLUMB COMMERCIAL / RESIDENTIAL WORK

Permit Description

Status stop work

Permit Address 1251 HARDEE RD CORAL GABLES FL 33146

Applicant SIGMA CONSTRUCTION CORP Owner Y

Owner CHABAD OF SOUTH DADE INC

Viewing	Actions		< Select	the informat	ion you would	l like to view.	
Group	Action	Approver	Start Date	Comp'd Date	Comp'd Code	Comment	_
PERMIT PROCESSING	applaccept - APPLICATION ACCEPTANCE	ldavidsen		08/24/2011	COMPLETED		
PERMIT PROCESSING	calc fees2 - CALCULATE FEES	gurgelles		08/24/2011	COMPLETED		
PERMIT PROCESSING	ppnoc2 - NOTICE OF COMMENCEMENT REQUIRED?	gurgelles		08/24/2011	WAIVED		
PERMIT PROCESSING	appibg - PLUMBING APPLICATION REVIEW	gurgelles		08/24/2011	APPROVED		
CASHIER	collect = COLLECT FEES	iwebuser		08/26/2011			
INSPECTION	pl001 - FINAL PLUMBING						
INSPECTION	pl062 - PLUMBING ROUGH						
INSPECTION	p1062 - PLUMBING ROUGH	rperez2	08/30/2011	08/30/2011	PARTIAL	INSP FOR ROUGH DRAINAGE AT BOTH 1/2 BATHS, LAUNDRY AND KITCHEN AREA, NEED TO PROVIDE REVISIONS, OK TO COVER FLOOR, NEED TO TEST REVENTS	
INSPECTION	pI062 - PLUMBING ROUGH	rperez2	09/01/2011	09/01/2011	PARTIAL	INSP FOR KITCHEN AREA AND TEST AT REVENTS AT 2ND FLOOR ELEVATION, PENDING 1ST FLOOR ROUGH, OK TO COVER FLOORING AT 2ND FLOOR, PENDING REVISIONS	
INSPECTION	pl125 - PLUMBING TUB SET & WATER PIPING	rhernandez	02/12/2013	02/12/2013	APPROVED		



Applied Approved **Issued Final**

品口 學

EX-20-01-4367

01/09/2020

Expires 07/07/2020

Type **PERMIT EXTENSION**

Permit Description

Status pending Permit Address 1251 HARDEE RD CORAL GABLES FL 33146

PERMIT EXTENSION FOR BL-08-03-0591 1 LEVEL RESIDENTIAL ADDITION (222 SF), INT, ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO DECK, REPLACE WINDOWS & DOORS, CBS **FENCE \$150,000**

Applicant CHABAD OF SOUTH DADE INC Owner Y

Owner CHABAD OF SOUTH DADE INC

Viewing Permit

<-- Select the information you would like to view.

Master Permit #

BL-08-03-0591

Details

LOCATION VG HAS APPLICATION

DATE OF LAST ROUTING 01/24/2020

PERMIT TYPE BUILDING PERMIT

OF PAGES OF DOCUMENTATION &



あ回藤

EX-19-02-4133

Applied 02/22/2019 Approved **Issued** 02/22/2019 02/22/2019

Final 02/22/2019

Expires 08/21/2019

Type **PERMIT EXTENSION**

Permit Description

Status final

Permit Address 1251 HARDEE RD CORAL GABLES FL 33146

EXTENSION FOR BL-08-03-0591 / 1 LEVEL **RESIDENTIAL ADDITION (222 SF), INT,** ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO, DECK, **REPLACE WINDOWS & DOORS, CBS FENCE**

Applicant CHABAD OF SOUTH DADE INC Owner Y

Owner CHABAD OF SOUTH DADE INC

Viewing Permit

<-- Select the information you would like to view.

Master Permit #

BL-08-03-0591

Details

\$150,000

LOCATION MISC READY AT CASHIER

DATE OF LAST ROUTING 02/22/2019

PERMIT TYPE BUILDING PERMIT

OF PAGES OF 1 DOCUMENTATION &

Permit



Permits and Inspections: Permit

Approved

Logon

Contact

品区變

EX-17-07-1830

Applied 07/19/2017

Issued 07/19/2017

Final 07/19/2017

Expires 01/15/2018

Type PERMIT EXTENSION

Permit Description

Status final

Permit Address 1251 HARDEE RD CORAL GABLES FL 33146

07/19/2017

PERMIT EXTENSION FOR BL-08-03-0891** 1 LEVEL RESIDENTIAL ADDITION** (222 SF), INT, ALT (1886 SF), COV, ENTRY, PAVER DRIVE W/ 2 PAVER APPROACHES, PATIO, DECK, REPLACE WINDOWS & DOORS, CBS FENCE \$150,000

Applicant CHABAD OF SOUTH DADE INC Owner Y

Owner CHABAD OF SOUTH DADE INC

Viewing Permit

<-- Select the information you would like to view.

Master Permit #

BL-08-03-0591

Details

LOCATION MISC READY AT CASHIER

DATE OF LAST ROUTING 07/19/2017

PERMIT TYPE BUILDING PERMIT

OF PAGES OF 1