4/8/2021 Actions



Home Citizen Services Business Services

Back to Coral Gables.com

Permits and Inspections: Actions

Logon

Help Contact

M 🝞 🛻

BL-19-02-3583

Applied

Approved

Issued F

Final Expires

02/11/2019 08/10/2019

Type MISCELLANEOUS WORK

Status pending

Permit Description

Permit Address 1330 CORAL WAY CORAL GABLES FL 33134-4768

REPLACEMENT OF DAMAGED WOOD 2ND FLR BALCONY. PAINT WHITE TO MACTH

Applicant MARLEN PERNETTI Owner Y

FLR BALCONY. PAINT WHITE TO MACTH EXISTING. \$1,600 *AFTER THE FACT*

Owner MARLEN PERNETTI

Viewing | Actions <-- Select the information you would like to view. Start Comp'd Comp'd Group Action Comment Approver **Date Date** Code PLAN REVIEW prbuild - BUILDING PLAN REVIEW 02/11/2019 **APPROVED** mlopez PLAN REVIEW prhist - HISTORICAL PLAN REVIEW prstr - STRUCTURAL PLAN REVIEW PLAN REVIEW PLAN REVIEW prstr - STRUCTURAL PLAN REVIEW 02/12/2019 REJECTED PLEASE COMPLY dgonzalez2

WITH ALL THE INSTRUCTIONS THAT FOLLOW: " MANDATORY FOR RE-**REVIEW: PROVIDE** WRITTEN RESPONSES TO ALL COMMENTS (PLANS WILL NOT BE **REVIEWED** OTHERWISE). " AVOID GENERIC **RESPONSES SUCH** AS "SEE PLANS" OR "SEE CALCULATIONS". FOR PLANS, PROVIDE DRAWING NUMBER AND SPECIFIC PLAN, SECTION OR DETAIL. FOR CALCULATIONS, PROVIDE PAGE NUMBER. " NO INK MARKS, WHITE OUTS, OR STICK-ONS PERMITTED ON DRAWINGS, MAKE **CHANGES TO** ORIGINALS AND **RESUBMIT MECHANICALLY REPRODUCED** COPIES. COMMENTS: 1) Provide dimensioned plans. 2) Submit design code check for proposed railings. 3) Specify railing height. 4) Indicate for spacing between pickets to reject a 4"

4/8/2021 Actions

PLAN REVIEW prstr - STRUCTURAL PLAN REVIEW dreczek

04/29/2019 04/29/2019 REJECTED

sphere. 5) Provide enlarged detail of connections at ends and posts; specify edge/end distance. Check structural adequacy.

ORIGINAL REVIEW BY DARIO GONZALEZ, PE. 1) Provide dimensioned plans. COMMENT REMAINS 2) Submit design code check for proposed railings. COMMENT REMAINS 3) Specify railing height. OK -EXISTING/PRESUMED AT CORRECT HEIGHT (UNLESS UNPERMITTED WORK). 4) Indicate for spacing between pickets to reject a 4" sphere. OK -**EXISTING/PRESUMED** AT CORRECT HEIGHT (UNLESS UNPERMITTED WORK). 5) Provide enlarged detail of connections at ends and posts; specify edge/end distance. Check structural adequacy. COMMENT **REMAINS**

PLAN REVIEW prstr - STRUCTURAL PLAN REVIEW dreczek 05/09/2019 05/09/2019 REJECTED

Previous review comments remain. A railing/barrier is a life safety item having to meet specific dimensional and strength criteria - all mandated by the Florida Building Code. Information within the drawings continues to be insufficient to verify strength of individual guardrail components, connections between those components, connections of guardrail to other structures and adequacy of other structures to safely transfer loads imposed by the railing. No calculations have been submitted to date. Latest drawings state "GUARD RAIL" SHALL BE DESIGNED TO RESIST A LINEAR LOAD OF 50 PLF AND CNCENTRATED LOAD OF 200 LBS" - please note such design is required prior to obtailing a Permit for

4/8/2021 Actions

railings. Third review is terminated. Please provide complete drawings and calculations for railing by a Professional Engineer (structural).

PLAN ppappl -

PROCESSING APPLICATION/LICENSE/OWNERSHIP

VERIFICATION

PLAN calc fees - CALCULATE FEES

PROCESSING

CASHIER collect - COLLECT FEES

NOTICE OF ppnoc - NOTICE OF

COMMENCEMENT COMMENCEMENT

INSPECTION zn006 - CERTIFICATE OF

LANDSCAPE COMPLETION

INSPECTION bl084 - FINAL BUILDING

INSPECTION hi773 - FINAL HISTORICAL (BLDG

PERMIT)

INSPECTION fd770 - PRE-EVENT FIRE

INSPECTION

The City's online services are protected with an **SSL encryption certificate**. For technical assistance, please call 305-569-2448 (8am-5pm, M-F).